

**2021 ROAD PROGRAM PROGRESS UPDATE AS OF May 5, 2021**

**CURB WORK IS COMPLETED**

Trowbridge Dr	2400' of curb is completed.
Southwick Ln	850' of curb is completed.
Wesken Ln	1650' of curb is completed.

**CURB WORK IN PROGRESS**

*Curb Removal and Curb Construction to take place on the following roads between April 28, 2021 to May 21, 2021*

Duneden Ave	750'
Frolic Dr	3400'
Happiness Way	750'
Merrymaker Ln	1550'
Mantell Ave (Trebor-Larchview)	2740'

**CURB WORK UPCOMING SCHEDULE**

*Sawing of the existing pavement to begin the week of April 26, 2021.*

*Curb Removal and Curb Construction to begin on the week of the May 24, 2021.*

Donna Ln	250'
Belfast/Limerick	550'
Darnell	200'
Eldora Dr	120'
Cresthaven Ln.	10'
Sedgewick Dr.	10'
Wexford Ave.	150'
Dublin Ct.	20'
Wicklow Ave.	430'
Estermarie Dr.	30'
Jud/Huddleston	30'
Mantell Ave	110'
Limerick Ave	20'

**ASPHALT WORK UPCOMING SCHEDULE FOR THE FOLLOWING STREETS**

*Milling of the existing pavement to begin the week of **April 29, 2021- May 3, 2021.***

*Asphalt Patching and Casting adjustments to begin on the week of the **May 3, 2021 – May 10, 2021.***

*Fiber Mat over lay on streets to begin on the week of the **May 10, 2021 – May 14, 2021.***

*Asphalt over lay on streets to begin on the week of the **May 17, 2021 – May 24, 2021.***

<b><u>Street</u></b>	<b><u>Limits</u></b>	<b><u>Approx. Length</u></b>	<b><u>Width</u></b>
Trowbridge Dr	Entire Length	1190'	25'
Southwick Ln	Entire Length	425'	25'
Wesken Ln	Entire Length	820'	24'
Pinecove Ct	Entire Length	820'	25'
McCauley Rd	Entire Length	1050'	25'
LewisClark Tr	Entire Length	1300'	25'
Bearvalley Ct	Entire Length	550'	25'
Coyote Ct	Entire Length	310'	25'
Concord Hills Pl	Entire Length	400'	26'
Concord Hills Ln	Entire Length	975'	26'
Concord Hills Cir	Entire Length	1775'	26'

**ASPHALT WORK UPCOMING SCHEDULE FOR THE FOLLOWING STREETS**

*Milling of the existing pavement to begin the week of **May 3, 2021- May 7, 2021.***

*Asphalt Patching and Casting adjustments to begin on the week of the **May 3, 2021 – May 10, 2021.***

*Fiber Mat over lay on streets to begin on the week of the **May 10, 2021 – May 14, 2021.***

*Asphalt over lay on streets to begin on the week of the **May 17, 2021 – May 24, 2021.***

Bayberry Dr	Entire Length	4350'	24'
Firethorn Ct	Entire Length	1100'	24'
Decima Dr	Entire Length	800'	24'
Tulipwood Ct	Entire Length	210'	24'
Elmcrest Ln	Entire Length	1325'	24'
Shagbark Dr	Entire Length	850'	24'
Autumnwood Dr	Entire Length	2170'	24'

**ASPHALT WORK SCHEDULE YET TO BE DETERMINED BY THE CONTRACTOR**

Blossom Dr	Entire Length	1050'	24'
Winesap Ct	Entire Length	430'	24'
Donna Ln	Estermarie – Darnell	830'	24'
Wexford Ave	Galbraith – Donegal	2240'	25'
Applewood Dr	Entire Length	1310'	25'
Valerie Ct	Entire Length	500'	24'
Belfast/Limerick	Mantell – Mantell	1750'	24'
Darnell Ave	Donna – Mantell	330'	24'
Dublin Ct	Entire Length	260'	24'
Wicklow Ave	Entire Length	4425'	24'
Mantell Ave	Wicklow – Larchview	5900'	25'
Donegal Dr	Wicklow – Wexford	325'	24'
Eldora Dr	Larchview – west terminus	2880'	24'
Cresthaven Ln	Entire Length	150'	24'
Sedgewick Dr	Entire Length	290'	24'
Rolling Ln	Entire Length	470'	24'
Estermarie Dr	Huddleston – Donna	640'	24'
Jud/Huddleston	Entire Length	1235'	24'
Limerick Dr	Entire Length	850'	24'
Duneden Ave	Entire Length	925'	24'
Largo Dr	Entire Length	850'	24'
Strax Dr	Entire Length	1440'	25'
Spirea Dr	Entire Length	1000'	24'
Frolic Dr	Entire Length	1700'	24'
Happiness Way	Frolic – Merrymaker	375'	24'
Merrymaker Ct	Entire Length	755'	24'

Alhambra Ct	Entire Length	165'	24'
Dartmoor Ct	Entire Length	165'	24'
Wilton Ct	Entire Length	425'	20'

**Approximate Total Length of Paving**                      **54,085'**